

## Project Update as of 5.25.2022

A second pre-construction meeting regarding the Courthouse Square Infrastructure and Revitalization Project was held on Wednesday, May 25<sup>th</sup> with representatives of Ragle Construction. Here is a summary of the discussion:

- - Move in will begin Tuesday, May 31 with water line construction to follow.
  - Chad Kempf was named the site supervisor.
  - Kempf will introduce himself to businesses in the construction area next week to give information about the project.
  - Traffic cones and flaggers will be used as necessary during waterline construction. No planned street closures.
  - Water line scheduled to be completed by July 4<sup>th</sup> and construction on the Northeast Quadrant (Phase 1) will begin after.
  - Signage will reflect traffic movement changes as construction in the Quadrant begins.
  - Foot traffic will be maintained at all times.
  - Each Quadrant will take about 2.5 months to complete with the completion of two quadrants (NE & NW) by Thanksgiving.
  - No construction after Thanksgiving through the first part of 2023.
  - Meetings with contractor representatives will be held bi-weekly with next one scheduled for June 15.

Maintenance of Traffic (MOT) maps, parking maps, and schedule details will be provided on the City of Jasper's website, [JasperIndiana.gov](http://JasperIndiana.gov), as soon as they are available.

- - [SW Quadrant Courthouse Square MOT](#)
  - [SE Quadrant Courthouse Square MOT](#)
  - [NE Quadrant Courthouse Square MOT](#)
  - [NW Quadrant Courthouse Square MOT](#)
  - [Downtown Parking Map during Courthouse Square Revitalization Project](#)

For specific construction questions, please contact the City Engineering Department at 812-482-4255.