Project update as of 9.6.2023

A few updates on the Courthouse Square Infrastructure & Revitalization Project.

- Much of the work in the SE quadrant is nearing completion.
- Café Tables and Umbrellas will be installed in the SE quadrant corner.
- Punchlist items are being evaluated and remedied around the square.
- An irrigation system for planter boxes has been installed and will be tested.
- Beginning next Tuesday (9/12) surfacing work in preparation for asphalt will begin with the intent to begin asphalting the entire Square on Thur (9/14) & Fri (9/15)
 - Subject to weather conditions
 - o Final Asphalting will require the closure of the Square for these 2 days.
 - Subject to weather conditions
 - Notice will be given as that date approaches.
- Final lane marking/striping will occur on 2 days the following week of 09/18.
 - Striping will require portions of the Square to be closed for short periods of time while crews work around the area.

A ribbon cutting /opening ceremony dedicating the completion of the Courthouse Square Infrastructure and Revitalization project will be held on Friday 10/13 @5PM around the Courthouse Square. Please join us. Everyone is invited as we celebrate this historic achievement.