Project Update as of 4.16.2025

A construction meeting regarding the Downtown Revitalization Phase II Project was held on April 16th with representatives of Ragle Construction, REA, VS Engineering, and City of Jasper.

Here is a summary of the discussion:

- Construction crews have finished most work between 3rd and 4th St. Base paving has occurred and the road has been re-opened to traffic.
- Final surface paving will occur on Wed. 4/23. The roadway will be shut down from approximately 7am until 5pm. The contractor asks that you refrain from walking on the roadway during that time. The sidewalks will remain open.
- Road striping will occur later that week or the following week. Landscape plantings will be placed in the week of the 28th.
- Construction will continue between 7th & 8th St. up to the 8th St intersection. Eventually, both blocks are anticipated to be closed for most of the duration of repair.
- Week of the 21st, the contractor will begin forming and pouring curbs on 7th St.
- Scheduling is dependent on weather and materials.
- Accessibility to all building entrances will be maintained for foot traffic throughout the project. German American Bank's drive thru remains open at this time.
- Meetings with contractor representatives are held bi-weekly once construction begins.

Additional updates will be provided on a bi-weekly basis, or as updates become available.

For specific construction questions, please contact the City Engineering Department at 812-482-4255.