

Project Update as of 4.30.2025

A construction meeting regarding the Downtown Revitalization Phase II Project was held on April 30th with representatives of Ragle Construction, REA, VS Engineering, and City of Jasper.

Here is a summary of the discussion:

SOUTH MAIN – 3rd to 5th Street

- Construction crews have finished most work on south Main Street. Paving and striping has occurred and the road has been re-opened to traffic.
- Landscape plantings will be placed in the next week or so, pending weather.
- The roadways should be completely opened by the end of the week.

NORTH MAIN – 7th to 9th Street

- Construction will continue between 7th & 8th St. moving up to the 9th St intersection. Both blocks are anticipated to be closed for most of the duration of repair.
- Week of April 28th – the contractor will finish storm water work in 8th Street intersection and will begin running new infrastructure pipes up to 9th Street.
- Week of May 5th – the contractor will grade for curb, then form and pour curbs at the 8th Street intersection. They will begin pouring sidewalks and ramps on both sides of 7th Street. The contractor will work with German American Bank to minimize disruption to the drive through with more detailed information to come at a later date.
- Scheduling is dependent on weather and materials.
- Accessibility to all building entrances will be maintained for foot traffic throughout the project. German American Bank's drive thru remains open at this time.
- Meetings with contractor representatives are held bi-weekly once construction begins. Additional updates will be provided on a bi-weekly basis, or as updates become available.

For specific construction questions, please contact the City Engineering Department at 812-482-4255.