

Project Update as of 7.23.2025

A construction meeting regarding the Downtown Revitalization Phase II Project was held on July 23rd with representatives of Ragle Construction, REA, VS Engineering, and City of Jasper.

Here is a summary of the discussion:

NORTH MAIN – 7th to 9th Street

- Construction will continue between 7th & 9th St. Both blocks are anticipated to be closed for most of the duration of repair.
- Week of July 21st – Finish paving road base and intermediate roadway on main and the intersections of 7th and 8th Street. Install traffic signs and begin removing construction road signage. Main Street is expected to be fully opened for traffic at the end of the week in preparation for the Strassenfest. The German American Bank drive-thru will reopen at the same time as Main Street.
- Week of July 28th – Jasper Strassenfest / No construction work to be done.
- Week of August 8th – Reset Construction traffic signs where required. Work to focus on 9th St intersection including stormwater inlets and manholes. Part of 9th St and the intersection of 9th and Main will be closed for several weeks as final leg of construction occurs; the rest of Main St shall remain open with local traffic only north of 8th St. East/West Truck traffic shall use 15th Street while 9th St is closed.
- Scheduling is dependent on weather and materials.
- Accessibility to all building entrances will be maintained for foot traffic throughout the project.
- Meetings with contractor representatives are held bi-weekly once construction begins. Additional updates will be provided on a bi-weekly basis, or as updates become available. For specific construction questions, please contact the City Engineering Department at 812-482-4255.