

## **Project Update as of 4.13.2022**

A pre-construction meeting regarding the Courthouse Square Infrastructure and Revitalization Project was held on Tuesday, April 12<sup>th</sup> with representatives of Ragle Construction, REA, VS Engineering, Dubois County, and City of Jasper. Here is a summary of the discussion:

- - A contract and notice to proceed will be issued soon.
  - Construction to begin before Memorial Day, depending on weather, materials, and paperwork completed.
  - A site supervisor is being selected.
  - Water line project will be installed first with completion in 3-4 weeks.
  - Contractor will work by quadrant starting with the northeast quadrant (City Hall) and include construction of the new ADA accessible ramp to the Courthouse.
  - Accessibility to the Square and all building entrances will be maintained.
  - Completion of two quadrants (NE & NW) is expected before Thanksgiving.
  - No construction after Thanksgiving through the first part of 2023.
  - Meetings with contractor representatives will be held bi-weekly once construction begins.

Maintenance of Traffic (MOT) maps, parking maps, and schedule details will be provided on the City of Jasper's website, [JasperIndiana.gov](http://JasperIndiana.gov), as soon as they are available.