

## **Project Update as of 3.23.2023**

A few updates on the Courthouse Square Infrastructure & Revitalization Project from the meeting with the construction team yesterday.

- Construction crews continue make progress in the NW quadrant of the Square. Schedule includes base paving the week of April 10<sup>th</sup>.
- Storm sewer installation is complete.
- Concrete crews are installing sidewalks, planters, and curbs. The fire pit foundation is being built. Pavers and sprinklers to be installed in coming weeks.
- Concrete work on the alley north of the Astra Theatre in the SW quadrant is underway. Steps to be poured by the end of March.
- Courthouse lawn (north section) to be installed in the next three weeks.
- Board of Public Works to consider approval of new parking spaces along west side of Jackson Street near intersection with 6<sup>th</sup> Street at an upcoming meeting. Travel lanes planned to be reduced to two lanes.
- The schedule will continue to be contingent on weather and supply factors.
- The parking lot adjacent to City Hall remains available for 2-hour public parking.
- Foot traffic and accessibility to building entrances will be maintained at all times.
- The next meeting with contractor representatives is Wednesday, April 5th.

For specific construction questions, please contact the City of Engineering Department at 812-482-4255.