

Project Update as of 11.13.2024

A construction meeting regarding the Downtown Revitalization Phase II Project was held on November 13th with representatives of Ragle Construction, REA, VS Engineering, and City of Jasper.

Here is a summary of the discussion:

- Electrical underground work is complete.
- Water irrigation work is complete.
- Concrete prep is continuing from 4th to 5th in preparation for sidewalk installation over the next two weeks.
- Asphalt subgrade of the roadway between 4th and 5th to occur on or about 11/22.
- Sidewalks will begin to be poured in the next week and into the following week depending on weather and timing of asphalt.
- Construction from 4th to 5th Streets is expected to be completed by Thanksgiving or the week after.
- Construction crews will begin focusing between 3rd and 4th St after Thanksgiving.
- After the first of the year the contractor will return to do the work associated with Part Two which is Main Street from 7th to 9th with final completion in the Spring 2025.
- Scheduling is dependent on weather and materials.
- Accessibility to all building entrances will be maintained for foot traffic throughout the project.

- Meetings with contractor representatives will be held bi-weekly once construction begins. Additional updates will be provided on a bi-weekly basis, or as updates become available.

For specific construction questions, please contact the City Engineering Department at 812-482-4255.