

Project Update as of 3.20.2025

A construction meeting regarding the Downtown Revitalization Phase II Project was held on March 20th with representatives of Ragle Construction, REA, VS Engineering, and City of Jasper.

Here is a summary of the discussion:

- Construction crews will finish most work between 3rd and 4th St by the end of next week 3/28. Base paving will occur, and the road will be re-opened to traffic. Occasional lane closures may occur as the finalize that section.
- Continuing through next week (3/24-3/28), the contractor will continue the work associated with Part Two which is Main Street from 7th to 9th with final completion in the Spring 2025.
- Construction will continue between 7th & 8th St. and will move to between 8th & 9th. Both blocks are anticipated to be closed for most of the duration of repair.
- Scheduling is dependent on weather and materials.
- Accessibility to all building entrances will be maintained for foot traffic throughout the project. German American Bank's drive thru remains open at this time.
- Meetings with contractor representatives are held bi-weekly once construction begins. Additional updates will be provided on a bi-weekly basis, or as updates become available.

For specific construction questions, please contact the City Engineering Department at 812-482-4255.