

Project Update as of 4.2.2025

A construction meeting regarding the Downtown Revitalization Phase II Project was held on April 2nd with representatives of Ragle Construction, REA, VS Engineering, and City of Jasper.

Here is a summary of the discussion:

- Construction crews have finished most work between 3rd and 4th St. Base paving has occurred and the road has been re-opened to traffic. Final surface paving and striping will happen at a later date.
- Construction will continue between 7th & 8th St. and will move to the 8th St intersection. Eventually, both blocks are anticipated to be closed for most of the duration of repair.
- Within the next week, possibly as soon as Thursday 4/3, crews will begin removing the sidewalk along the East half of the road between 7th & 8th Street with sidewalks anticipated to be replaced within about 3 weeks' time.
- Scheduling is dependent on weather and materials.
- Accessibility to all building entrances will be maintained for foot traffic throughout the project. German American Bank's drive thru remains open at this time.
- Meetings with contractor representatives are held bi-weekly once construction begins. Additional updates will be provided on a bi-weekly basis, or as updates become available.

For specific construction questions, please contact the City Engineering Department at 812-482-4255.