

## **Project Update as of 7.27.2022**

A meeting was held today for the Courthouse Square Infrastructure and Revitalization Project. Representatives of Ragle Construction and the City of Jasper attended. Here is the summary of the discussion:

- Phase 1 of the waterline has been completed and the old water main has been shut down.
- The Northeast Quadrant of the Courthouse Square is closed and will remain closed until construction on this quadrant is completed (about 2.5 months).
- Curb and sidewalk demolition has begun on the Northeast Quadrant of the Courthouse Square.
- Due to weather, there will be alterations in the schedule.
- Erosion and stormwater control is being monitored at all times.
- The crew has set the Maintenance of Traffic (MOT) signage for vehicular and pedestrian traffic for the Northeast Quadrant.
- The construction began on E 7th St and will move towards Main St, then onto E 6th St, and finally make its way to Jackson St.
- 2-hour public parking is available in the parking lot adjacent to City Hall.
- Foot traffic will be maintained at all times.
- Meetings with contractor representatives will be held bi-weekly with the next one scheduled for August 10<sup>th</sup>.