

Project Update as of 2.5.2025

A construction meeting regarding the Downtown Revitalization Phase II Project was held on February 5th with representatives of Ragle Construction, REA, VS Engineering, and City of Jasper.

Here is a summary of the discussion:

- Last month's ice storm delayed work, but crews are working to catch up.
- Construction crews will continue with pouring curbs, ADA Ramps, and sidewalks between 3rd and 4th St with road closure between the intersections. This closure is expected to last until around mid-February.
- As a result of work occurring at the intersection of 3rd Ave and Main St, intermittent lane closures are expected on 3rd Ave, using the center lane for West bound traffic.
- Beginning mid-March, the contractor will begin the work associated with Part Two which is Main Street from 7th to 9th with final completion in the Spring 2025.
- Construction will begin between 7th & 8th St. and then, once near completion, will move to between 8th & 9th.
- Approximately early March, crews will close Main St. from 7th to 8th St for approximately 2-3 days to begin stormwater work. The road will be re-opened once the initial work is complete.
- As work progresses, sporadic closures will occur until the time of asphalt removal which will necessitate the complete closure of that section, until work is complete in that section.
- Scheduling is dependent on weather and materials.
- Accessibility to all building entrances will be maintained for foot traffic throughout the project.
- Meetings with contractor representatives are held bi-weekly once construction begins. Additional updates will be provided on a bi-weekly basis, or as updates become available.

For specific construction questions, please contact the City Engineering Department at 812-482-4255.