Date of Permit: _____; Initials: ____

Storm Water Permit #: ___

Expiration Date:_____

CITY OF JASPER STORM WATER DRAINAGE PERMIT

The purpose of this permit is to document and locate the source of storm water discharge into a City of Jasper Storm Water Structure and inspect for quality construction of run off control as part of the National Pollutant Discharge Elimination System (NPDES) regulated by the U.S. Environmental Protection Agency (EPA).

| Street Cut Permit #: | _ (if applicable); Bldg. Permit #: | _(if applicable) |
|-------------------------------------|--|------------------|
| Property Owner: | | _ |
| Owner phone #: | | |
| for the purpose of addressing the o | lrainage of storm water at the following location: | |
| Subdivision/Addition Name: | Lot No. | |
| Address (if known): | | |
| | is work: | |
| Phone #: | | |

I understand that it is my responsibility to notify INDIANA UNDERGROUND PLANT PROTECTION SERVICES (800-382-5544) 48 hours in advance of any excavation.

I agree that my storm sewer/drainage work will not interfere with any existing structure along or across said street, alley, or easement without permission from owner of said structure.

I understand that all cleanup, repairing of damaged pipes, cables, conduits or drainage structures, replacement of and cost of replacement or repair materials shall be my expense. I am also responsible for maintaining the excavated area in a safe condition. I agree to clean up and remove all refuse and unused materials of any kind from the work site, return disturbed area to same or better condition as before work, and shall control and maintain same from leaving the work site onto the street or into storm sewers.

I further agree that pipe used in connection with this storm sewer/drainage work will meet the specifications of the City of Jasper, as to the size and quality. Pipe will be placed on proper bedding and properly backfilled.

Will any work occur inside a Public Utility & Drainage Easement (P.U.& D.E.)? _____Yes _____No (If yes, locate P.U.&D.E. on the site plan)

| Gutter drains/Downspouts: Type of pipe used:, Pi Where will discharge go? Curb (Barrier curb only) Dr Stormsewer (locate on plan) Ya Other: | ainage Swale (locate on site plan) |
|---|------------------------------------|
| Foundation/Perimeter Drain: No; Yes; type of pipe used: Size of pipe: Where will discharge go: | |
| Sump Pump: No; Yes; type of pipe used: Where will discharge go: | |
| Area Drain: No; Yes; Number of drains: Size of pipe: Where will discharge go: | |

Site Plan

I agree to abide by the terms of this Permit and all applicable laws and City ordinances.


Date:_____; Signature of responsible party: __


This Permit must be filed with the Storm Water Coordinator or designated representative of the City of Jasper, 610 Main Street, not less than 48 hours in advance of any excavation and connection. Please call the Jasper Street Department (482-1130) to schedule an inspection. The Street Department will require a minimum of 24 hours notice to schedule an inspection. Failure to have the drainage structure inspected before backfilling may require removal of backfill to expose the installed structures. Any changes to the original drainage plan shall require a revision to be filed with the Stormwater Coordinator or designated representative of the City of Jasper.

Date approved: ____

_____ Inspected by: ___

All Bedding & Initial Shall Be Installed In 6" To 12" Balanced Lifts A Minimum 9" Of Clearance Shall Be Provided On Each Side Of Installed Pipe





P

Outside INDOT R/W 660# Min. Bitum. Pavement Patching 165#/SYS HMA Surface Type A 495#/SYS HMA Base Type A Note: 660# Is min. Depth of Patch. Patch Shall be Equal to depth of Existing Pavement but in no case less than 6" min.

Inside INDOT R/W 165#/SYS Surface Type A 275#/SYS Intermediate Type A Variable Depth Base (Thickness req'd. to match depth of existing pavement.

Concrete Pavement Patching the thickness of PCCP shall match that of existing concrete pavement, but shall not be less than 6" 4000 PSI with dowels placed at midpoint of PCCP slabe spaced at 12" O.C.

STORM SEWER TRENCH/PIPE BEDDING DETAIL FOR

PLASTIC PIPE (PVC & HDPE)

NOT TO SCALE

- * or per Manufacturer's Specifications * precautions must be taken to keep
 - precautions must be taken to keep pipe from floating during installation.

LEGEND

- Bc Outside Diameter
- D Inside Diameter

d Depth of Bedding Material Below Pipe

| Depth of Bedding Material Below Pipe | |
|---|----|
| D | d |
| 27" & Smaller | 4" |
| 30" & Laraer | 6" |

| Trench Width Minimu | 1.25Bc + 12' m 28" |
|------------------------|-----------------------|
| Bc | Width |
| 12" | 30" |
| 15" | 34" |
| 18" | 38.5" |
| 24" | 46.75 |
| 30" | 56" |
| 36" | 64" |
| 42" | 71.75 |
| 48" | 79" |
| 60" | 95" |